BRUHAT BANGALORE MAHANAGARA PALIKE

Executive Engineer, Dasarahalli division

Royalty Statement

Name of Work: Improvement and Maintenance of Community Properties (Park) in Ward-12

Name of Agency:

Second and Final Bill

Sl No	Item	Unit	Executed Qty	Material	Coefficient for Cum Conversion	Qty of Material in cum	Rate (Rs)	Amount (Rs)
3	PCC 1:3:6	Cum	6.21	Metal	0.892	5.54	108.00	598.32
				Sand	0.465	2.89	103.00	297.67
3&4	SSM	Cum	31.05	SSM	1.050	32.60	158.00	5150.80
11	M15 Concrete	Cum	6.11	Metal	0.690	4.22	108.00	455.76
				Sand	0.459	2.80	103.00	288.40
6	Pointing	Sqm	43.47	Sand	0.002	0.09	103.00	9.27
	Total Amount							**6800.22**

Assistant Engineer
Ward No.12
BBMP

Assistant Executive Engineer
Shettyhalli Sub-Division
BBMP

Scanned by CamScanner